GENERAL AND REVENUE SECRETARIAT.

1914.

(Gen: Misc.)

File No. 181.-14

Serial Nos. 1-4

Papers Filed.

Month November 14

SUBJECT.

Question of laying out a Garden on the Site lying between The Statues of King Emperor Edward VII & Empress Victoria.

PREVIOUS REFERENCES.	LATER REFERENCES.
	Gen 181-14. SG 5 & 6. Gen 494-15 RC 2.4.5:6.8 9 8.11.12.13.14.

manjaroj 26 Nov

G.R.S. 11]

914-15.

GENERAL AND REVENUE SECRETARIAT.

(Gen : Mis)

NOTES.

Gen File No. 181 14/15

FILE HEADING.

Improvements in Cubbon Park, Bangalore

From

The Superintendent, Govt Gardens.

No. 373 Dated 7. 9. 14 Received 9. 9. 14

Diary No. 2134	Enclos. 1 Set. Spare Copies.	Serial No. 1

BRIEF ABSTRACT OF LETTER.

Solicits sanction to an estimate for Rs 9,210/- for laying out a garden on the site lying between the Statues of King Emperor Edward VII and Queen Empress Victoria at the Cubbon Park.

NOTES AND ORDERS.

Mr. G. H. Krumbiegel says that the estimates in question has been prepared and submitted as directed by the Dewan Saheb

2. It is learnt that a sum of Rs 24,329 has been provided in the current year's budget for Cubbon Park improvements.

NOTES—First Sheet.

GPB—35,000—15-6-12

General and Revenue Secretariat. | Gen File No. 187 of 1914.

Serial No.

Deducting from it, a sum of Rs 14,329/- sanctioned in G.O. No. G.9367-9 dated the 19th May 1914, for converting Gen 83-13-32 the plot south of the Memorial Hall into a garden and laying out a garden round the Band stand, a balance of Rs 10,000/- is left, out of which, the cost of the present estimate, viz Rs 9,210/- may be met.

3. Subd. with a draft sanctioning, for approval or other orders.

CA Secy 9.9.14

9/9/14

Read 10/9/14

4. Draft may perhaps be appd

10/9/14

Sl. Member

Dewan

5 Draft approved by 1st Member.

MR. 11.9.14.

11/9

Dewan -

11.9.14

1554 / 12-9-14

6. The estimate has since been further examined by Mr. Krumbiegal, who states that it would be quite enough if a reduced sum of Rs.6,000 is sanctione

NOTE—Contn. sheet.

GPB—5,000—26-6-11

Serial No.

7. His Highness has sanctioned the estimate for Rs. 6,000.

8. Mr. Krumbiegal may be requested to proceed with the work at once and to submit a revised estimate so as not to exceed Rs.6,000, for final sanction. The work should however be carried out with the utmost expedition.

(Lie at the end of 35 the Nos)

15-10-14 RG

16/10 RG 16.10.14

9 Draft subd
CA 17.10.14

RG 19.10.14

2 To the Supdt, Govt Gardens. No G3782 & 22.10.10.

With refce to Sl 1, requests him that as he has since considered it sufficient if Rs6000 is sanctd for the purpose, a revised estimate so as not to exceed that amount may be subd to Govt for sanction & adds that the work may be proceeded with in the meantime & carried out with the utmost expedition

Fwd

3 From the Supdt, Govt Gardens. No. 662 & 2.11.14

Submits a revised estimate for Rs 6,000/- as called for in the above.

11 Subd with a draft sanctioning.

CA 3/11/14

12) RG LeS

RG 3.11.14

NOTE—Contn. sheet.

GPB—5,000—26-6-11.

General and Revenue Secretariat.

Jm File No. 187 of 1914.

Serial No.

Draft may be appd

A

1st member 4/11/14 WR 4.11.14

Draft approved by 1st member.

WR. 7.11.14. Draft 9/11

Issue today

A

5/11/ WR 9.11.14

4 To the Supdt, Govt Gardens, Chief Engineer & Comptr

No. G4769-91 & 11. 11. 14.

Sanction is the Estimate for Rs 6,000/- received with the above for the laying out a garden betn the Statues of King Edward & Queen Victoria in the Cubbon Park.

NOTE—Contn. sheet.

GPB—5,000—26-6-11

5

Dewan's office

Correspondence on

the Subject

Bangalore,

October 1914.

To

The Superintendent,

Government Gardens,

Bangalore.

Kindly wire progress made regarding ~~garden and road~~ parterre between old & new statues in Cubbon Park.

Dewan.

9.10.14

Copy forwarded to Secretary, P.W.D.

By Order,

P.S.D.

C.

INDIAN TELEGRAPHS.

NOTICE.

This form must accompany any inquiry made respecting this Telegram.

Charges to pay.		Office Stamp.
Rs.	As.	

Handed in at (Office of Origin).	Date.	Hour.	Minute.	Service Instructions.	Words.
Kampore	12	18	30		14

TO Dewan Bangalore

Recd. here at 18 H. 40

Returning mr Krumbiegels estimate himself

Huzur. Resy

N.B.—The name of the Sender, if telegraphed, is written after the text.

C. INDIAN TELEGRAPHS. 336

NOTICE.
This form must accompany any inquiry made respecting this Telegram.

Charges to pay.	
Rs.	As.

Office Stamp. MYSORE 9 OC 14 S T O

Handed in at (Office of Origin).	Date.	Hour.	Minute.	Service Instructions.	Words.
Bangalore	9	15	5		58

TO The Secretary Public Works Department Bangalore

Read here at 15 H. 22 M.

Re Kistna Barrage Plans and estimate submitted to government with no 370 of 2nd instant stating Sanction not received public works department Engineering

N. B.—The name of the Sender, if telegraphed, is written after the text.

C. INDIAN TELEGRAPHS.

NOTICE. This form must accompany any inquiry made respecting this Telegram.	Charges to pay. Rs.	As.	Office Stamp.

Handed in at (Office of Origin).	Date.	Hour.	Minute.	Service Instructions.	Words.

TO

Recd. here at H. M.

metal for new 20 cells wires not actually started.

Rawalpindi

N. B.—The name of the Sender, if telegraphed, is written after the text.

D. O. No. Fr 1972

No. M. 54
Encls 3

GOVERNMENT OF MYSORE

12.10.14

My dear Sir,

I enclose the papers you gave me about laying out a garden between the two statues at Bangalore. The Chief Engineer has the estimate amounting to Rs 6000/- as worked by Mr Krumbiegel.

THE LIBRARY
MYSORE

Yrs Sincerely
Mirza M. Ismail

M. Visvesvaraya Esqr C.I.E.
Dewan of Mysore
Bangalore

SUPERINTENDENT, GOVT. GARDENS,

LAL-BAGH, BANGALORE.

Dated, September 4, 1914.

DIARY No. 7134

1914-1915
SECTION Gen : Mis
FILE No. 87 of 1914-15
SERIAL No. 1

From

G. H. KRUMBIEGEL F.R.H.S.,

ECONOMIC BOTANIST,

SUPERINTENDENT, GOVT. GARDENS.

To

D.M.Narasinga Rao,Esq.,B.A.,B.L.,

Offg.Secretary to the Government of His Highness the Maharaja of Mysore,General and Revenue Departments, Bangalore.

Sir,

Under instructions from the Dewan Saheb, I have the honor to forward herewith the enclosed estimate amounting to a sum of -- R.9,210/- for laying out a garden on the site lying between the Statues of King Edward and Queen Victoria at the Cubbon Park and to request favor of early sanction being accorded to the same.

I have the honor to be,

Sir,

Your most obedient servant,

Economic Botanist,

Superintendent, Govt.Gardens.

P.B.S.

From

G. H. KRUMBIEGEL, F.R.H.S.,

ECONOMIC BOTANIST.

SUPT., GOVT. GARDENS

To The Orig. Secretary to the Govt. of Mysore, Genl & Rev. Deptt
B a n g a l o r e.

Dated 4th Sep 1914.

Despatched 7 "

Received

General No. 373
No.

Enclosure No. /

Soliciting sanction to the enclosed estimate amounting for Rs 9,210/- regarding ~~the~~ laying out of the garden between the Statues of King Emperor Edward VII and Queen Victoria in Cubbon Park.

Statues of King Edward and Queen Victoria at the Cubbon Park, Bangalore.

No.	Items of works.	No.	in feet. L.	B.	D.	Quantity.	Total Quantity.	Per.	Rate	Amount
1	Levelling including digging & removing ½ the portion:-									
	Longitudinal portion	1	1250	170		212,500				
	Triangular portion		170	170		14,450				
	Another portion		150	120		18,000				
	do.		150	80.		12,000	256,950			
							2			
	Total.....						128,475	Sqrs	0/4/-	321/-
2	Ploughing & cleaning as per above full area						256,950	"	0/2/6	401/-
3.	Manuring 1½" all over the ground & for shrubs &c.						1,500	Carts	1/4/-	1875/
4.	Turf planting including spreading manure &c. as per above						256950	Sqrs	0/6/-	964/-
5.	Preparing flower beds & shrubs &c. including red earth manure &c. complete		3000	5		15,000	15,000	S.ft.	0/0/6	469/-
6.	Purchase of plants and seeds including planting					L.S.	L.S.			250/-
7.	Ornamental trees & plants for the Lawns						75	No.	5/-	375/-
8.	Avenue Trees including planting						180	No.	1/-	180/-
9.	Wirenet tree protectors						180	No.	3/-	540/-
10	Edging bricks including fixing complete						17000	R.ft.	0/1/0	1063
11	Formation including gravelling all the interior footpaths complete		3500	6		21,000	210.00	Sqrs.	1/8/-	315/-
12.	Cement cistern 20 Dr.complete 2½ x22/7 x 10 x 10.					314	314	S.ft	1/4/-	393/-
13.	Ornamental fountain including fixing &c.complete						L.S.			250/-
14.	Maintaining charges for 6 months					6	6	months	100/-	600/-
15.	Lawn mowers with tools complete					2	2		100/-	200/-
16	Hose pipes including couplings. 5 x 60					300	300	R.ft.	1/4/-	375/-
17.	Contingencies and unforeseen charges at 5%									439/-
	Total.....Rs.									9,210/-

Economic Botanist,

Superintendent, Govt.Gardens.

P.B.S.

G. R. S. 26]

21/10

Diary No. of letter replied to 2134

General and Revenue Secretariat

( )

, the 191 .

Date of issue 22. 10. 14

Signed by Mr N. Rama Rao.

Asst under Secretary

Govt File No. 181–14

Serial No. 2

No. C 3782

To

The Superintendent,

Govt Gardens.

Sir,

With reference to your letter No. 373, dated the 7th September 1914, submitting an estimate amounting to Rs 9,210/- for laying out a garden on the site lying between the statues of King Emperor Edward VII and Queen Empress Victoria at the Cubbon Park, Bangalore, I am directed to request that as you have since considered it sufficient

over.

SUBJECT.

21/10/14

if Rs 6,000/- is sanctioned therefor, so as not to exceed this a revised estimate for the reduced amount may kindly be submitted to Govt. for sanction.

2. I am further to request that in the meantime, the work may be proceeded with and carried out with the utmost expedition.

I have &c,

For the Secretary.

List of enclosures,

Copied by

Examined by

GPB—25,000—4-3-13

SUPERINTENDENT, GOVT. GARDENS,

LAL-BAGH, BANGALORE.

Dated, Oct.31, 1914.

22nd Nov.

DIARY No. 3579

From

G. H. KRUMBIEGEL F.R.H.S.,

ECONOMIC BOTANIST,

SUPERINTENDENT, GOVT. GARDENS

1914-1915
SECTION Gen : Mis
FILE No. 181 - 14
SERIAL No. 8

To

D.M.Narasinga Rao,Esq., B.A.,B.L.,

Secretary to the Government of His Highness the Maharaja of Mysore, General and Revenue Departments,Bangalore.

Sir,

Referring to correspondence ending with your letter No.3782 G.M.181-14-8 dated 22nd instant asking me to submit for the sanction of Government a revised estimate amounting to Rs.6,000/- in place of the original estimate of Rs.9,210/- for laying out a Garden on the site lying between the Statues of King Edward VII and Queen Empress Victoria at the Cubbon Park,Bangalore, I have the honor to forward herewith the same ~~the~~ revised accordingly and to solicit favor of early sanction.

2. The work has already been put in hand as requested.

I have the honor to be,

Sir,

Your most obedient servant,

G. H. Krumbiegel

Economic Botanist,

Superintendent, Govt. Gardens.

P.B.S.

G. H. KRUMBIEGEL F.R.H.S.,
ECONOMIC BOTANIST,
SUPERINTENDENT, GOVT. GARDENS.

To
The Offg. Secretary to the
Govt of Bombay
Bangalore

Dated 2.11.Cycle.

Despatched

Received

General No. 662
No.

Enclosure No.

Soliciting Sanction
to the enclosed Est for
Rs 6000/- for Lopping &c
Groves between the Statues
of King Edward VII &
Queen Empress Victoria

GPB—50,000—26-9-12

G.R.S. 28]

6

Gen File No. 181-14
Serial No. 4

Diary No. of letter replied to 3579

Proceedings of the Government of His Highness the Maharaja of Mysore

GENERAL AND REVENUE SECRETARIAT.
( )

the 191 .

Date of issue 11th Nov: 14

Signed by Mr N. Rama Rau

READ—

Corrce ending with letter No. 662 dated the 2nd Novr 1914, from the Superintendent, Govt Gardens, submitting a revised estimate amounting to Rs 6,000/- for laying out a garden on the site lying between the statues of King Emperor Edward VII and Queen Empress Victoria in the Cubbon Park, Bangalore.

ORDER THEREON.—No.

over.

SUBJECT.

GPB—50,000—1-12-12

Order thereon :— No. G. 4769- 71

Sanctioned, the charge being met from the provision made for Cubbon Park improvements in the current year's budget

MR

for the Secretary

4/11/14 7/11/14

To

The Supdt., Govt. Gardens, with the sanctd. estimate.

" Chief Engineer of Mysore, with a copy of the Estimate.

" Comptroller, Mysore Govt., Do

Typing section

Please prepare 3 copies of the Estimate

Estimate for the probable cost of laying out a garden between Statues of King Edward and Queen Victoria at the Cubbon Park, Bangalore.

---:o:O:o:---

No.	Items of work.	No.	In feet. L	In feet. B	In feet. S	Quantity.	Total quantity.	per	Rate	Amount
1	Levelling including digging and removing half the portion:-									
	Longitudinal portion ...	1	1250	170		212,500				
	Triangular portion ...		170	170		14,450				
	Another portion ...		150	120		18,000				
	Do. ...		150	80		12,000				
							256950/2			
	T o t a l ...						128475	Sqrs.	0 4 0	Rs. 321
2	Ploughing and cleaning as per above, full area					256950	256950	"	0 1 0	Rs. 161
3.	Manuring 1½" all over the ground and for shrubs etc. ...					1250	1250	cart	1 0 0	Rs.1,250
4.	Turf planting including spreading manure etc., as per above.						256950	Sqrs.	0 3 0	Rs. 482
5.	Preparing flower beds and shrubs etc., including red earth, manure etc., complete.	3000		5		15000	15000	S.ft.	0 0 3	Rs. 334
6.	Purchase of plants and seeds including planting ...							L. S.		Rs. 250
7.	Ornamental trees and plants for the lawns						75	No.	3 0 0	Rs. 225
8.	Avenue Trees including planting						180	No.	1 0 0	Rs. 180
9.	Wirenet tree protectors ...						180	No.	3 0 0	Rs. 540
10.	Edging bricks including fixing complete						8000	R.ft.	0 1 0	Rs. 500
11.	Formation including fravelling all the interior footpaths complete.	3500		6		21000	21000	Sqrs.	1 8 0	Rs. 315
12.	Cement cistern 20 Dr. Complete	7 x	2½ x	10 x	10	314	314	S.ft.	1 4 0	Rs. 393
13.	Ornamental fountain including fixing etc., complete.							L. S.		Rs. 250
14.	Maintaining charges for 3 months					3	3	month	Rs.100	Rs. 300
15.	Lawn mowers with tools complete					1	1		Rs.100	Rs. 100
16.	Hose pipes including couplings.	5 x		60		300	300	R.ft.	1 4 0	Rs. 250
17.	Contingencies and unforeseen charges at 5 per cent.									Rs. 249
								TOTAL	..	Rs.6,000

"Copy"

For Offg. Secy. to Govt

H. K. S.